

BROOKFIELD SUMMER ROAD WORK SCHEDULE

June 18, 2026 – McKeage Road and Halfway Brook Road

Beginning this week equipment for the McKeage Road project will be moved into the area. There will be a temporary bridge in for access around the new box and a bridge over the existing bridge before the box so it can be driven over it without damaging it. Work should begin next week and depending on weather it should take 2 to 3 weeks to complete the box culvert and 3 days on replacing the 5 foot culvert.

Parker Road Bridge – Depending on weather this road will be worked on July 20 – 24th. There will be parking accommodations on the north side of the bridge near Halfway Brook Road.

Northfield Rd (Parallel culvert) project will be worked on August 17th – 21st.

Northfield Rd (Lower Slope) project will be worked on August 24th – 25th.